



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Foundation rebar delivered to site & began tying rebar
- Continued selective and MEP demolition
- Continued excavation

GOALS NEXT 2 WEEKS:

- Complete excavation
- Begin underpinning existing foundation
- Begin installing drain tile system

PROJECT HIGHLIGHT THIS WEEK:

- N/A

Photos or Visual Assets:



Excavation – areas B & C



Window removal and temporary enclosures

DATE: November 14, 2025

MRCC PROJECT PROGRESS:

PLAN

BUILD

INTERIOR

LAUNCH



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☐ Foundations Complete
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: November 14, 2025

MORE PROGRESS PHOTOS:



Boiler room demolition



Gymnasium light fixture removal



Foundation rebar delivery



Interior MEP demolition above auditorium stage