



# Milwaukee Recreation Community Center & Browning Playfield

## CONSTRUCTION UPDATE

### PROGRESS THIS WEEK:

- Completed final concrete foundation wall pours.
- Critical path Load bearing CMU in Area B and C
- Underslab plumbing and in-wall MEP rough-ins Area B and C

### GOALS NEXT 2 WEEKS:

- Mobilize ironworkers and erect initial bearing steel Area B
- Commence precast install Area B
- Complete Area C load bearing CMU

### PROJECT HIGHLIGHT THIS WEEK:

- Masonry crews complete with Level 1 load bearing CMU in Area B
- Waterproofing and backfill of foundations on North end of gymnasium walls Area C

### Photos or Visual Assets:




Completed Ground floor CMU walls for Men's, Women's and Family locker rooms.







**DATE: March 27, 2026**

### MRCC PROJECT PROGRESS:





### MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion



Final concrete footing pour of Area C!





# Milwaukee Recreation Community Center & Browning Playfield

## CONSTRUCTION UPDATE

**DATE: March 27, 2026**

### MORE PROGRESS PHOTOS:



CMU Walls for Vocational Training rooms Ground Floor Area C



Main Entrance Vestibule C001 CMU In wall electrical rough-in



Area C Stairwell #2 CMU install complete for Ground Floor



North Wall Area C Gymnasium waterproofing and backfill