



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Started waterproofing foundation walls
- Continued Building B concrete wall forming on Southside

GOALS NEXT 2 WEEKS:

- Continue structural concrete on Building B
- Start surge tank install

PROJECT HIGHLIGHT THIS WEEK:

- Passed underground plumbing inspection in Building A
- Started excavation of surge tank.

DATE: January 23, 2026

MRCC PROJECT PROGRESS:

PLAN

BUILD

INTERIOR

LAUNCH



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☐ Foundations Complete
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion

Photos or Visual Assets:



Southside of Building B wall forming



Excavation of surge tank



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: November 26, 2025

MORE PROGRESS PHOTOS:



Backfill of underground plumbing after passed inspection



Surge tank excavation on East side of Building A



Waterproofing foundation walls on East side of Building B



Building A roof conductor install