



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Continue exterior foundation walls in area C
- Continue CMU load bearing interior walls area B

GOALS NEXT 2 WEEKS:

- Complete load bearing CMU walls for Area B precast
- Start precast bearing steel Area B

PROJECT HIGHLIGHT THIS WEEK:

- Superior completed pouring the last footings in area B1
- Construction bulletin 2 published

DATE: March 6, 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion

Photos or Visual Assets:



Area C concrete foundation wall



Area C under slab plumbing



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: March 6, 2026

MORE PROGRESS PHOTOS:



Area C1 Concrete footings



Area B1 CMU wall for garage



Area B1 interior CMU Wall for garage



Area A one-sided wall