



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Arteaga masonry began mobilization
- Superior made great process excavating area B deepest footings

GOALS NEXT 2 WEEKS:

- Continue excavating structural concrete on Building B
- Ramp up construction of CMU bearing walls

PROJECT HIGHLIGHT THIS WEEK:

- Installed drain tile clear stone backfill.
- The release of the IFC set of drawings

Photos or Visual Assets:



excavating building B deepest footings

DATE: February 6, 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☐ Foundations Complete
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion



Stone compacting South end of building B



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: February 6, 2026

MORE PROGRESS PHOTOS:



Water proofing southside of building B



Foundation wall south side of Building B



Elevator pit in building C



One-sided wall on Southend of building A