



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Continue water proofing area C1 and C2
- Continue CMU load bearing interior walls area B

GOALS NEXT 2 WEEKS:

- Complete load bearing CMU walls for Area B precast
- Start precast bearing steel Area B

PROJECT HIGHLIGHT THIS WEEK:

- Superior completed pouring the last footings in area B1
- Block trenching area C1

DATE: March 13, 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion

Photos or Visual Assets:



Area C Footings



Area C1 and C2 water proofing



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: March 13, 2026

MORE PROGRESS PHOTOS:



Area B maintenance room



Area B slab on grade



Area C piers and foundation wall



Area B1 column T footings